



## CONSTRUCTION WASTE MANAGEMENT PLAN DS-153

[Development Services](#)

*Building Division  
1 Town Square  
Murrieta, CA 92562  
951-461-6062  
[www.murrietaca.gov](http://www.murrietaca.gov)*

Section 4.408.1 and Section 5.408.1 of the 2019 California Green Building Standards requires at least 65% of non-hazardous construction debris is recycled and/or salvaged for reuse.

With the submitting of your application for a Building Permit or permit issuance, you must have completed a Construction Waste Management Plan (CWMP) demonstrating how you will **recycle a minimum of 65%** of the construction waste generated from your project, or Alternative Compliance Provisions Declaration.

**NOTICE:** Applicant (contractor and subcontractors) shall comply with the project's CWMP. It is the Applicant's responsibility to collect all receipts from the facilities that recycle their materials AND all project waste/landfill disposal receipts. When working with the City's franchised hauler, Waste Management, one cumulative project receipt is acceptable. However, it is the Applicant's responsibility to confirm that the bins are collected for C&D Recycling.

1. This project shall generate the least amount of waste possible by planning and ordering carefully, following all proper storage and handling procedures to reduce broken and damaged materials, and reusing materials whenever possible.
2. Waste Management Services can provide 2 roll-off bins, one for commingled construction debris and one for trash. The commingled construction roll-off bin will be taken to a Certified Mixed C&D Processing Facility to sort the material and create receipt(s), to demonstrate the project has met a 65% diversion rate or greater.
3. Applicants with a goal of recycling greater than 65% of the project's total waste should work with, the City's exclusive franchised waste hauler, to develop a more specific CWMP. This plan may include using additional roll-off bins for particular phases of construction (e.g., concrete and wood waste) to ensure the highest waste diversion rate possible.
4. Contractors/subcontractors hauling their own waste as part of their scope of work (e.g., construction clean up companies, etc.) SHALL NOT be excluded from complying with the CWMP and shall provide weight and waste diversion receipts from a Certified Source Separated Recycling Facility. For a current list of Certified Recycling Facilities go to <http://www.rcwaste.org/portals/0/files/wasteguide/cd-debrisrecyclers.pdf>.
5. If contractors/subcontractors furnish their own debris boxes as part of their scope of work, they SHALL NOT be excluded from complying with the CWMP and shall provide weight and waste diversion receipts from a Certified Source Separated Recycling Facility.

### **Part 1 - Before the Project Begins**

Prior to issuance of a Building Permit, Applicant must submit PART 1 of the Construction Waste Management Plan (CWMP) Table.

- a. Submit completed and signed form to City with Building Permit application.

### **Part 2 – During and After the Project**

Prior to receiving inspection for final sign off of the Building Permit or Certificate of Occupancy, Applicant must submit the fully completed and approved PART 2 of the Construction Waste Management Plan (CWMP) Table.

- a. Save all receipts and/or documents from reuse facilities, recycling centers, processing facilities, and landfills where materials were taken.
- b. Complete the Debris Recycling Report (DRR) as your project progresses. Recycling/diversion goals are (at a minimum) 65% of the waste generated by your project.
- c. Return completed form to: City of Murrieta Building Division - 1 Town Square, Murrieta, CA 92562 or your inspector prior to requesting final inspection.

This Page Left Blank



# CONSTRUCTION WASTE MANAGEMENT PLAN

Development Services

Building Division  
1 Town Square  
Murrieta, CA 92562  
951-461-6062  
www.murrietaca.gov

Many of the materials generated from your project can be recycled. You are required to list materials that will be reused, recycled or disposed from your project. If you have questions about the recycling requirement or completing this form, please contact Waste Management at (818) 266-1117, a certified C&D recycler, or the Murrieta Building Division at (951) 461-6062. **Please note:** Unless you are self-hauling, Waste Management or approved haulers must be used for all construction projects within the City of Murrieta.

**PART 1** Complete and submit this form when applying for a Building Permit. Note: Permits will not be issued without a completed Construction Waste Management Plan.

### Applicant Information

Permit No. \_\_\_\_\_ Project Title \_\_\_\_\_

Project Address \_\_\_\_\_

Applicant Name \_\_\_\_\_  
Last First

APN  
Owner Contractor Architect Other

Applicant Address \_\_\_\_\_

Phone ( ) \_\_\_\_\_ E-mail Address \_\_\_\_\_

Applicant Mailing Address \_\_\_\_\_  
(if different than project address)

Project Type Residential \_\_\_\_\_ Commercial \_\_\_\_\_ Public Building \_\_\_\_\_ Low Rise Res \_\_\_\_\_ Industrial \_\_\_\_\_  
(check all that apply):

Brief Description \_\_\_\_\_

Project Size \_\_\_\_\_ Estimated Cost of Project \_\_\_\_\_  
(square footage)

#### Please check the appropriate box:

- I plan on using WASTE MANAGEMENT roll-off bin(s) for all materials and will provide all receipts after construction.
- I plan on self-hauling to a certified recycling facility and will provide all receipts after construction.
- This project will generate a total combined weight of construction & Demolition waste disposal into landfill, which does not exceed 2 lbs per sqft of new or altered building area, for Residential & Commercial projects. Low Rise Residential shall not exceed 3.4 lbs per sqft of new or altered building area.

**Acknowledgement:** I certify under penalty of perjury under the laws of the State of California that the information provided in and with this form pertains to construction and demolition debris generated only from the project listed in PART 1, that I have reviewed the accuracy of the information, and that the information is true and correct to the best of my knowledge and belief.

Print Name \_\_\_\_\_ Signature \_\_\_\_\_ Date \_\_\_\_\_

**PART 1** Complete, obtain signature, and submit this form when applying for a Building Permit. Note: Permits will (cont'd) not be issued without a completed Construction Waste Management Plan.

**DEBRIS RECYCLING ESTIMATE:**

**SECTION A** Permit No. \_\_\_\_\_ Project Title \_\_\_\_\_

Project Address \_\_\_\_\_ APN \_\_\_\_\_

Applicant Name \_\_\_\_\_ Phone ( ) \_\_\_\_\_

*Last First*

**SECTION B** Complete the following table with estimated waste tonnage to be generated by your project. This is your plan for construction waste management. Changes can be made on the final recycle report. **Goal: the diversion rate shall be 65% by weights of debris.**

Material Type	Estimated Waste Quantity (tons)	A Place a (✓) check next to items to be reused or salvaged	B Place a (✓) check next to items to be recycled	C Place a (✓) check next to items to be disposed at landfill
<i>Complete this line of the table only if only using WASTE MANAGEMENT roll-off bins.</i>				
<b>Mixed C&amp;D Debris</b>				
Asphalt & Concrete				
Brick / Masonry / Tile				
Mixed Inert Debris				
Cabinets, Doors, Fixtures, Windows (circle all that apply)				
Carpet				
Carpet Padding / Foam				
Cardboard				
Ceiling Tile (acoustic)				
Drywall (used, new, scrap)				
Landscape Debris (brush, trees, stumps, etc.) No dirt.				
Unpainted Wood & Pallets				
Roofing Materials				
Scrap Metal				
Stucco				

Alternative Diversion Rate 2 lbs/3.4 lbs X \_\_\_\_\_ Sqft= \_\_\_\_\_ Total Lbs Allowable to Landfill

**TOTAL** = \_\_\_\_\_

**SECTION C**

To meet 65% Diversion Requirement (estimate) \_\_\_\_\_ x 0.65 = \_\_\_\_\_ tons

*Total Estimated Waste from above Minimum Required Diversion*

Contractor/Owner Signature \_\_\_\_\_ Date \_\_\_\_\_

**DEBRIS RECYCLING REPORT (ACTUAL):**

**SECTION A**

**Acknowledgement**

I certify under penalty of perjury under the laws of the State of California that the information provided in and with this form pertains to construction and demolition debris generated only from the project listed in PART 1, that I have reviewed the accuracy of the information, and that the information is true and correct to the best of my knowledge and belief.

Permit No. \_\_\_\_\_ Print Name \_\_\_\_\_  
 Address \_\_\_\_\_ Date \_\_\_\_\_

**SECTION B**

**Use this Final Log below to track loads of materials as they leave the job site.**

SAVE RECEIPTS

Indicate FINAL quantities in tons for each material and save receipts and documents from facilities where material is taken. Additional Project Log pages are available if necessary. Use City Conversion Table to convert volume to tons.

Date	Material Type	A Actual Amt Reused or Salvaged	B Actual Amt Recycled	C Actual Amt Disposed in Landfill	Destination Facility (Name, Address, Phone)
<i>Example: 01/05/2020</i>	<i>Concrete (broken)</i>		<i>5 tons</i>		<i>Perris Transfer Station 1706 Goetz Rd (951) 943-1991</i>

Alternative Diversion 2 lbs/3.4 lbs X \_\_\_\_\_ sqft= \_\_\_\_\_ Total Allowable Disposal Lbs. Total Actual Disposal \_\_\_\_\_ Lbs

TOTAL

**SECTION C**

Diversion Rate Achieved \_\_\_\_\_ / \_\_\_\_\_ = \_\_\_\_\_ % ≥ 65%   
Total of columns A + B      Total of columns A + B + C      DIVERSION  
 ≤ 65%

Contractor/Owner Signature \_\_\_\_\_ Date \_\_\_\_\_

**Attach the following documentation to this Report:**

- Original recycling weight tickets, landfill weight tickets
- Original donation receipts with photos and/or itemized descriptions
- Any other relevant information to support Recycling Report

**Return completed form and documentation to:**

City of Murrieta  
 Building Division  
 1 Town Square  
 Murrieta, CA 92562

## Conversion Table for Common Construction Waste

This document is informational only. It is here to help you convert truckload quantities to tons, if necessary.

<u>Category</u>	<u>Material</u>	<u>Column A Volume</u>		<u>Column B Tons/Unit</u>	<u>Column C Tons</u>
Mixed Debris	Construction	_____ cy	x	0.18 =	_____
	Demolition	_____ cy	x	1.19 =	_____
Asphalt/Concrete	Asphalt (broken)	_____ cy	x	0.70 =	_____
	Concrete (broken)	_____ cy	x	1.20 =	_____
	Concrete (solid slab)	_____ cy	x	1.30 =	_____
Brick/Masonry/Tile	Brick (broken)	_____ cy	x	0.70 =	_____
	Brick (whole, palletized)	_____ cy	x	1.51 =	_____
	Masonry brick (broken)	_____ cy	x	0.60 =	_____
	Tile	_____ sq ft	x 0.00175 =		_____
Building Materials (cabinets, doors, windows, etc.)		_____ cy	x	0.15 =	_____
Cardboard (flat)		_____ cy x		0.05 =	_____
Carpet	By square foot	_____ sq ft	x	0.0005 =	_____
	By cubic yard	_____ cy	x	0.30 =	_____
Carpet Padding/Foam		_____ sq ft	x	0.000125 =	_____
Ceiling Tiles	Whole (palletized)	_____ cy	x	0.0003 =	_____
	Loose	_____ cy	x	0.09 =	_____
Drywall (new or used)	1/2" (by square foot)	_____ sq ft	x	0.0008 =	_____
	5/8" (by square foot)	_____ sq ft	x 0.00105		_____
	Demo/used (by cu. yd.)	_____ cy	x	0.25 =	_____
Landscape Debris (brush, trees, etc.)		_____ cy	x	0.15 =	_____
Shingles, asphalt	Asphalt Composition Shingle	_____ cy x		0.22 =	_____
Unpainted Wood/Pallets	By board foot	_____ bd ft	x	0.001375 =	_____
	By cubic yard	_____ cy	x	0.15 =	_____
Trash/Garbage		_____ cy	x	0.18 =	_____
Other (estimated weight)		_____ cy	x	estimate =	_____
		_____ cy	x	estimate =	_____
		_____ cy	x	estimate =	_____
		_____ cy	x	estimate =	_____
				<b>Total all</b>	= _____